

Wyoming County EDA  
2024  
Coalbed Methane Report  
June 30, 2024

- Individual Application Status
- Checking Account Detail

Prepared 07/23/2024  
Friday, June 28, 2024

Application for Coalbed Methane Severance Tax Money Budget

| Project Date and Description           | Project # | Budget Amount | Completed | Actual Amount |                                         |
|----------------------------------------|-----------|---------------|-----------|---------------|-----------------------------------------|
| <b>Wednesday, November 2, 2011</b>     | <b>1</b>  | Budget        |           | Actual        |                                         |
| Construction Costs:                    |           |               |           |               |                                         |
| Water                                  |           | \$ 71,500.00  | ✕         |               |                                         |
| Sanitary Sewer                         |           | \$ 112,500.00 | ✕         |               |                                         |
| Package Plant                          |           | \$ 30,000.00  | ✕         |               |                                         |
| Total Construction Costs               |           | \$ 214,000.00 | ✕         |               |                                         |
| Site Acquisition:                      |           |               |           |               |                                         |
| Old Lusk Lumber Site                   |           | \$ 100,000.00 | 👤         | \$ 100,000.00 |                                         |
| Total Site Acquisition                 |           | \$ 100,000.00 | 👤         | \$ 100,000.00 |                                         |
| Site Preparation:                      |           |               |           |               |                                         |
| John D. Rockefeller IV Industrial Park |           |               |           |               |                                         |
| Level Lots and New Gravel              |           | \$ 6,840.00   | 👤         | \$ 6,716.45   |                                         |
| Landscaping                            |           | \$ 3,000.00   | 👤         | \$ 3,000.00   |                                         |
|                                        |           | \$ 9,840.00   | 👤         | \$ 9,716.45   |                                         |
| New Industrial Park                    |           |               |           |               |                                         |
| Clearing and Grubbing                  |           | \$ 2,000.00   | 👤         | \$ 4,000.00   |                                         |
| Silt Fence                             |           | \$ 4,500.00   | ✕         |               |                                         |
| Geotextile                             |           | \$ 16,500.00  | ✕         |               |                                         |
| Revegetation                           |           | \$ 2,000.00   | ✕         |               |                                         |
| Property Clean-up/Trees/Shrubs         |           | \$ 10,000.00  | 👤         | \$ 8,800.00   |                                         |
| Stone                                  |           | \$ 38,250.00  | ✕         |               |                                         |
| Remediation                            |           | \$ 40,000.00  | 👤         | \$ 40,000.00  | (20% match to \$200,000 Clean-up Grant) |
| Total                                  |           | \$ 113,250.00 |           | \$ 52,800.00  |                                         |
| Soft Costs:                            |           |               |           |               |                                         |
| Eng. Arch. (Potesta & Terradon)        |           | \$ 50,000.00  | 👤         | \$ 26,629.57  | Change Order \$9380                     |
| Legal (closing and ads for bids)       |           | \$ 1,184.17   | 👤         | \$ 1,504.79   |                                         |
| Appraisal (estimate)                   |           | \$ 3,000.00   | 👤         | \$ 6,634.98   | survey                                  |
| Insurance for new site                 |           | \$ 4,000.00   | ✕         |               |                                         |
| Administration Costs (WCEDA)           |           | \$ 43,709.00  | ✕         | \$ 16,251.65  | \$ 27,457.35                            |
| Project Contingency                    |           | \$ 69,312.50  | ✕         |               |                                         |
| Total                                  |           | \$ 171,205.67 | ✕         | \$ 51,020.99  |                                         |
| Total Project Costs:                   |           | \$ 608,295.67 | ✕         | \$ 213,537.44 | \$ 394,758.23                           |
|                                        |           |               |           |               | \$ 367,300.88                           |
| <b>Wednesday, April 18, 2012</b>       | <b>2</b>  | Budget        |           | Actual        |                                         |
| Design Contract for John D. Building   |           | \$ 46,000.00  | 👤         | \$ 45,177.81  | \$ 822.19                               |
| Total Projected Expenditures:          |           | \$ 654,295.67 |           | \$ 258,715.25 |                                         |
| <b>Wednesday, June 19, 2013</b>        | <b>3</b>  |               |           |               |                                         |
| John D. Rockefeller IV Industrial Park |           |               |           |               |                                         |
| Fencing Project                        |           | Budget        |           | Actual        |                                         |
| Construction                           |           |               |           |               |                                         |
| Construction Cost                      |           | \$ 30,277.00  | 👤         | \$ 27,746.70  |                                         |
| Construction Contingency               |           | \$ 1,513.85   | 👤         |               |                                         |
| Total Construction                     |           | \$ 31,790.85  | 👤         | \$ 27,746.70  |                                         |
| Soft Costs: Legal                      |           |               | 👤         | \$ 639.76     |                                         |
| Engineering                            |           | \$ 8,500.00   | 👤         | \$ 10,300.00  |                                         |
| Administration Costs (WCEDA)           |           | \$ 3,027.70   | 👤         | \$ 2,774.67   |                                         |
| Total Soft Costs:                      |           | \$ 11,527.70  | 👤         | \$ 13,714.43  |                                         |
| Total Project Costs:                   |           | \$ 43,318.55  | 👤         | \$ 41,461.13  | \$ 1,857.42                             |
| Total Projected Expenditures:          |           | \$ 697,614.22 |           | \$ 300,176.38 |                                         |

**Wednesday, January 22, 2014****4**

## Barkers Creek Industrial Park Design Project

|                               |                      |   |                      |                 |
|-------------------------------|----------------------|---|----------------------|-----------------|
| Soft Costs:                   | Budget               |   | Actual               |                 |
| Stafford - Engineering        | \$ 69,750.00         | ✎ | \$ 62,675.80         | Total: \$69,210 |
| Brownfields                   | \$ 27,500.00         | ✎ | \$ 6,333.57          |                 |
| Administration (WCEDA)        | \$ 9,725.00          | ✎ | \$ 6,759.70          | \$6,791         |
| Total Project Costs:          | \$ 106,975.00        | ✎ | \$ 75,769.07         | 76001           |
| Total Projected Expenditures: | <b>\$ 804,589.22</b> |   | <b>\$ 375,945.45</b> | \$ 31,205.93    |

**Wednesday, April 2, 2014****5**

## Building #2 Industrial Park Project

|                              |                      |   |                      |                            |
|------------------------------|----------------------|---|----------------------|----------------------------|
| Contractor                   | Budget               |   | Actual               |                            |
| Contingency                  | \$ 8,098.00          | ✎ | \$ 8,249.00          | Leverage of \$17,845 - EDA |
| Administration               | \$ 404.90            | ✎ | \$ 824.90            |                            |
| Total Project Costs          | \$ 9,353.19          | ✎ | \$ 9,073.90          | \$ 279.29                  |
| Total Projected Expenditures | <b>\$ 813,942.41</b> |   | <b>\$ 385,019.35</b> |                            |

**Wednesday, July 2, 2014****6**

## Norfolk Southern Easement

|                               |                      |   |                      |        |
|-------------------------------|----------------------|---|----------------------|--------|
| Barkers Creek Industrial Park | Budget               |   | Actual               |        |
| Total Project Cost            | \$15,000.00          | ✎ | \$ 15,000.00         |        |
| Total Projected Expenditures  | \$15,000.00          | ✎ | \$ 15,000.00         | \$0.00 |
|                               | <b>\$ 828,942.41</b> |   | <b>\$ 400,019.35</b> |        |

**Wednesday, May 20, 2015****7**

## Brownfields Remediation Engineer

|                                         |                      |   |                      |         |
|-----------------------------------------|----------------------|---|----------------------|---------|
| Terradon: Barkers Creek Industrial Park | Budget               |   | Actual               |         |
| Administration (WCEDA)                  | \$51,250.00          | ✎ | \$ 51,250.00         |         |
| Total Project Cost                      | \$5,125.00           | ✎ | \$ 5,110.78          |         |
| Total Projected Expenditures            | \$56,375.00          | ✎ | \$ 56,360.78         | \$14.22 |
|                                         | <b>\$ 885,317.41</b> |   | <b>\$ 456,380.13</b> |         |

**Wednesday, September 20, 2017****8**

## John D. Rockefeller IV Industrial Park Cranes and Building U

|                              |                        |   |                      |                  |
|------------------------------|------------------------|---|----------------------|------------------|
| Cranes                       | Budget                 |   | Actual               |                  |
| Crane Pillars/Equipment      | \$ 140,000.00          | ✎ | \$ 126,500.00        |                  |
| Building #3 & #4 Repairs     | \$ 60,000.00           | ✎ | \$ 50,750.00         |                  |
| Administration (WCEDA)       | \$ 50,000.00           | ✎ | \$ 30,844.86         | \$7945 Insurance |
| Total Project Cost           | \$ 25,000.00           | ✎ | \$ 20,558.48         |                  |
| Total Projected Expenditures | \$ 275,000.00          | ✎ | \$ 228,653.34        | \$ 46,346.66     |
|                              | <b>\$ 1,160,317.41</b> |   | <b>\$ 685,033.47</b> |                  |

**Wednesday, April 18, 2018****9**

## Stafford (BCIP) - Bidding/Negotiating/Construction Admin/F

|                                 |                        |   |                      |          |
|---------------------------------|------------------------|---|----------------------|----------|
| Bidding & Negotiation           | Budget                 |   | Actual               |          |
| Construction Administration     | \$ 5,500.00            | ✎ | \$ 5,500.00          |          |
| Resident Project Representative | \$ 13,600.00           | ✎ | \$ 13,600.00         |          |
| Administration (WCEDA)          | \$ 50,000.00           | ✎ | \$ 49,829.32         |          |
| Total Project Cost              | \$ 6,910.00            | ✎ | \$ 6,887.94          |          |
| Total Projected Expenditures    | \$ 76,010.00           | ✎ | \$ 75,817.26         | \$192.74 |
|                                 | <b>\$ 1,236,327.41</b> |   | <b>\$ 760,850.73</b> |          |

**Wednesday, June 6, 2018****10**

## NS Temporary Construction Easement

|                    |                   |   |                    |  |
|--------------------|-------------------|---|--------------------|--|
| Total Project Cost | Budget            |   | Actual             |  |
|                    | \$2,500.00        | ✎ | \$ 2,500.00        |  |
|                    | <b>\$2,500.00</b> | ✎ | <b>\$ 2,500.00</b> |  |

## John D. Industrial Park Improvements

|                        |                                     |   |      |  |
|------------------------|-------------------------------------|---|------|--|
| ABC - \$38,500         | <b>PROJECT NOT STARTED/Declined</b> |   |      |  |
| Administration (WCEDA) | \$0.00                              | - | \$ - |  |
| Total Project Cost     | \$0.00                              | - | \$ - |  |

|                              |           |                        |                                                                                     |                        |            |
|------------------------------|-----------|------------------------|-------------------------------------------------------------------------------------|------------------------|------------|
| BCIP Construction Contract   | <b>11</b> | Budget                 |                                                                                     | Actual                 |            |
| Main Street Builders         |           | \$625,500.00           |  | \$ 618,712.05          |            |
| Administration (WCEDA)       |           | \$62,550.00            |  | \$ 61,871.20           |            |
| Total Project Cost           |           | <u>\$688,050.00</u>    |  | <u>\$ 680,583.25</u>   | \$7,466.75 |
| Total Projected Expenditures |           | <b>\$ 1,926,877.41</b> |                                                                                     | <b>\$ 1,443,933.98</b> |            |

Total Project Cost **\$732,900.00**

**Wednesday, September 5, 2018 12**

|                                                 |  |                        |                                                                                     |                        |               |
|-------------------------------------------------|--|------------------------|-------------------------------------------------------------------------------------|------------------------|---------------|
| John D. Industrial Park Power Upgrade (Truston) |  | Budget                 |                                                                                     | Actual                 |               |
| McBride Electrical                              |  | \$ 18,750.00           |  | \$ 18,750.00           |               |
| Administration (WCEDA)                          |  | \$ 1,875.00            |  | \$ 1,875.00            |               |
| Total Project Cost                              |  | <u>\$ 20,625.00</u>    |  | <u>\$ 20,625.00</u>    |               |
| Total Projected Expenditures                    |  | <b>\$ 1,573,482.56</b> |  | <b>\$ 1,464,558.98</b> | \$ 108,923.58 |

**Thursday March 24, 2022 13**

|                                         |  |                        |                                                                                     |                     |                 |
|-----------------------------------------|--|------------------------|-------------------------------------------------------------------------------------|---------------------|-----------------|
| Barkers Creek Industrial Park Buildings |  | Budget                 |                                                                                     | Actual              |                 |
| Construction Match - USED A             |  | \$ 50,000.00           |  | \$ 50,000.00        |                 |
| Total Project Cost                      |  | <u>\$ 50,000.00</u>    |  | <u>\$ 50,000.00</u> |                 |
| Total Projected Expenditures            |  | <b>\$ 1,623,482.56</b> |  | <b>\$ 50,000.00</b> | \$ 1,573,482.56 |

|                                                             |  |                     |  |             |      |
|-------------------------------------------------------------|--|---------------------|--|-------------|------|
| <b>Wednesday, December 21, 2022 14</b>                      |  | Budget              |  | Actual      |      |
| Barkers Creek Industrial Park Bridge & Power Administration |  |                     |  |             |      |
| Region One Bridge Contract                                  |  | \$ 16,700.00        |  | \$ -        |      |
| Region One Power Contract                                   |  | <u>\$ 35,000.00</u> |  |             |      |
| Total Project Cost                                          |  | <u>\$ 51,700.00</u> |  | <u>\$ -</u> |      |
|                                                             |  |                     |  | <u>\$ -</u> | \$ - |

|                                                       |           |                        |                                                                                       |                        |  |
|-------------------------------------------------------|-----------|------------------------|---------------------------------------------------------------------------------------|------------------------|--|
| John D Rockefeller IV Industrial Park Roofing Project |           |                        |                                                                                       |                        |  |
| Roofing Project - Fairfax                             | <b>15</b> | \$ 93,694.00           |  | \$ 93,694.00           |  |
| Administration (WCEDA)                                |           | <u>\$ 9,369.40</u>     |  | <u>\$ 9,369.40</u>     |  |
| Total Project Cost                                    |           | <u>\$ 103,063.40</u>   |  | <u>\$ 103,063.40</u>   |  |
| Total Projected Expenditure                           |           | <b>\$ 1,778,245.96</b> |                                                                                       | <b>\$ 1,617,622.38</b> |  |

Total Project Cost **\$ 154,763.40**

|                                                                       |  |                        |  |                        |  |
|-----------------------------------------------------------------------|--|------------------------|--|------------------------|--|
| <b>Wednesday, June 5, 2024 16</b>                                     |  | Budget                 |  | Actual                 |  |
| John D. Rockefeller IV Industrial Park Project Expansion - Building 1 |  |                        |  |                        |  |
| Construction Match - USED A                                           |  | \$150,000.00           |  | \$ -                   |  |
| Total Project Cost                                                    |  | <u>\$150,000.00</u>    |  | <u>\$ -</u>            |  |
| Total Projected Expenditures                                          |  | <b>\$ 1,928,245.96</b> |  | <b>\$ 1,617,622.38</b> |  |

Total Accounting of Coalbed Methane

| Item                               | Allocation    | Project Cost    | Available     | Fund Balance  | Year of Fund  |
|------------------------------------|---------------|-----------------|---------------|---------------|---------------|
| Allocation for 09/10/11            | \$ 662,654.42 |                 | \$ 662,654.42 | \$ 662,654.42 | 9/10/11       |
| Project 1 Actual (9/10/11 funds)   |               | \$ (213,537.44) | \$ 449,116.98 | \$ 449,116.98 | 9/10/11       |
| Project 2 Actual (9/10/11 funds)   |               | \$ (45,177.81)  | \$ 403,939.17 | \$ 403,939.17 | 9/10/11       |
| Allocation for 12                  | \$ 250,275.22 |                 | \$ 654,214.39 |               | 9/10/11/12    |
| Project 3 Actual (9/10/11 funds)   |               | \$ (41,461.13)  | \$ 612,753.26 |               | 9/10/11/12    |
| Available for 9/10/11              |               |                 |               | \$ 362,478.04 | 9/10/11       |
| Available for 12                   |               |                 |               | \$ 250,275.22 | 12            |
| Allocation for 13                  | \$ 94,361.08  |                 | \$ 707,114.34 | \$ 94,361.08  | 13            |
| Project 4 Actual (9/10/11 funds)   |               | \$ (75,769.07)  | \$ 631,345.27 | \$ 286,708.97 | 9/10/11       |
| Project 5 Actual (9/10/11 funds)   |               | \$ (9,073.90)   | \$ 622,271.37 | \$ 277,635.07 | 9/10/11       |
| Project 6 Actual (9/10/11 funds)   |               | \$ (15,000.00)  | \$ 607,271.37 | \$ 262,635.07 | 9/10/11       |
| Project 7 Actual (9/10/11 funds)   |               | \$ (56,360.78)  | \$ 550,910.59 | \$ 206,274.29 | 9/10/11       |
| Allocation for 14                  | \$ 108,675.95 |                 | \$ 659,586.54 | \$ 108,675.95 | 14            |
| Allocation for 15                  | \$ 112,653.70 |                 | \$ 772,240.24 | \$ 112,653.70 | 15            |
| Project 8 Actual (9/10/11/12)      |               | \$ (228,653.34) | \$ 543,586.90 | \$ -          | 9/10/11       |
|                                    |               |                 |               | \$ 227,896.17 | 12            |
| Allocation for 16                  | \$ 30,046.72  |                 | \$ 573,633.62 | \$ 30,046.72  | 16            |
| Allocation for 17                  | \$ 101,363.24 |                 | \$ 674,996.86 | \$ 101,363.24 | 17            |
| Project 9 Actual (12 funds)        |               | \$ (75,817.26)  | \$ 599,179.60 | \$ 152,078.91 | 12            |
| Project 10 Actual (12 funds)       |               | \$ (2,500.00)   | \$ 596,679.60 | \$ 149,578.91 | 12            |
| WVEDA Funding                      | \$177,250     |                 | \$ 773,929.60 | \$ 177,250.00 | WVEDA         |
| Project 11 Actual (all funds)      |               | \$ (680,583.25) | \$ 93,346.35  | \$ -          | WVEDA         |
|                                    |               |                 |               | \$ -          | 12            |
|                                    |               |                 |               | \$ -          | 13            |
|                                    |               |                 |               | \$ -          | 14            |
|                                    |               |                 |               | \$ -          | 15            |
|                                    |               |                 |               | \$ -          | 16            |
|                                    |               |                 |               | \$ 93,346.35  | 17            |
| Project 12 Actual (17 funds)       |               | \$ (20,625.00)  | \$ 72,721.35  | \$ 72,721.35  | 17            |
| Allocation for 18                  | \$ 59,932.12  |                 | \$ 132,653.47 | \$ 59,932.12  | 18            |
| Allocation for 19                  | \$ 42,065.98  |                 | \$ 174,719.45 | \$ 42,065.98  | 19            |
| Allocation for 20                  | \$ 26,453.78  |                 | \$ 201,173.23 | \$ 26,453.78  | 20            |
| Project 13 Actual (17 funds)       |               | \$ (50,000.00)  | \$ 151,173.23 | \$ 22,721.35  | 17            |
| Project 14 Actual                  |               | \$ -            | \$ 151,173.23 |               | 17            |
| Project 15 Actual (17/18/19 funds) |               | \$ (103,063.40) | \$ 48,109.83  | \$ -          | 17            |
|                                    |               |                 |               | \$ -          | 18            |
|                                    |               |                 |               | \$ 21,656.05  | 19            |
|                                    |               |                 |               | \$ 26,453.78  | 20            |
| Allocation for 22                  | \$ 99,960.42  |                 | \$ 148,070.25 | \$ 99,960.42  | 22            |
| Allocation for 23                  | \$ 67,165.87  |                 | \$ 215,236.12 | \$ 67,165.87  | 23            |
| Project 16 Actual                  |               | \$ -            | \$ 215,236.12 | \$ 215,236.12 | 19/20/22/23   |
|                                    |               |                 |               | \$ 201,700.00 | projected     |
|                                    |               |                 |               | \$ 13,536.12  | not allocated |

Coalbed Methane Allocation Remaining outside of Projected Projects:

\$215,236.13

WVEDA Loan Payments since inception \$ 126,591.12 (principal and interest, \$98,727.19 paid in principal)

Total Actual Expenditures:

**\$ 1,617,622.38**

Industrial Park Checking Account Balance as of 06/30/2024

**\$ 253,306.42**



Completed



Carryover to June 6, 2018 Construction Project with Main Street Builders

|                                   |                 |
|-----------------------------------|-----------------|
| Total Actual Expenditures         | \$ 1,617,622.38 |
| 2009-11:                          | \$662,654.42    |
| 2012:                             | \$250,275.22    |
| 2013:                             | \$94,361.08     |
| 2014:                             | \$108,675.95    |
| 2015:                             | \$112,653.70    |
| 2016:                             | \$30,046.72     |
| 2017:                             | \$101,363.24    |
| WVEDA Loan                        | \$177,250.00    |
| 2018:                             | \$59,932.12     |
| 2019:                             | \$42,065.98     |
| 2020:                             | \$26,453.78     |
| 2022:                             | \$99,960.43     |
| 2023:                             | \$67,165.87     |
| Total Coalbed Methane Allocation: | \$1,832,858.51  |

07/23/24

Accrual Basis

## Wyoming County EDA

## Transactions by Account

As of June 30, 2024

| Type                                        | Date       | Num    | Name              | Memo           | Clr | Split            | Debit            | Credit           | Balance           |
|---------------------------------------------|------------|--------|-------------------|----------------|-----|------------------|------------------|------------------|-------------------|
| <b>6020 · Industrial Park Fund Checking</b> |            |        |                   |                |     |                  |                  |                  | 206,024.05        |
| Check                                       | 07/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 204,265.84        |
| Deposit                                     | 07/31/2023 |        |                   | Interest       | X   | 5161 · Intere... | 86.89            |                  | 204,352.73        |
| Check                                       | 08/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | -SPLIT-          |                  | 1,758.21         | 202,594.52        |
| Deposit                                     | 08/31/2023 |        |                   | Interest       | X   | 5161 · Intere... | 86.18            |                  | 202,680.70        |
| Check                                       | 09/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 200,922.49        |
| Deposit                                     | 09/30/2023 |        |                   | Interest       | X   | 5161 · Intere... | 82.72            |                  | 201,005.21        |
| Check                                       | 10/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 199,247.00        |
| Deposit                                     | 10/18/2023 |        |                   | Deposit        | X   | 5163 · Coalb...  | 67,165.87        |                  | 266,412.87        |
| Deposit                                     | 10/31/2023 |        |                   | Interest       | X   | 5161 · Intere... | 97.71            |                  | 266,510.58        |
| Check                                       | 11/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 264,752.37        |
| Deposit                                     | 11/30/2023 |        |                   | Interest       | X   | 5161 · Intere... | 108.95           |                  | 264,861.32        |
| Check                                       | 12/07/2023 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 263,103.11        |
| Deposit                                     | 12/31/2023 |        |                   | Interest       | X   | 5161 · Intere... | 111.86           |                  | 263,214.97        |
| Check                                       | 01/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 261,456.76        |
| Check                                       | 01/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | -SPLIT-          |                  | 1,758.21         | 259,698.55        |
| Deposit                                     | 01/31/2024 |        |                   | Interest       | X   | 5161 · Intere... | 110.89           |                  | 259,809.44        |
| Deposit                                     | 02/29/2024 |        |                   | Interest       | X   | 5161 · Intere... | 103.07           |                  | 259,912.51        |
| Check                                       | 03/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 258,154.30        |
| Deposit                                     | 03/31/2024 |        |                   | Interest       | X   | 5161 · Intere... | 109.47           |                  | 258,263.77        |
| Check                                       | 04/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 256,505.56        |
| Deposit                                     | 04/30/2024 |        |                   | Interest       | X   | 5161 · Intere... | 105.29           |                  | 256,610.85        |
| Check                                       | 05/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 254,852.64        |
| Deposit                                     | 05/31/2024 |        |                   | Interest       | X   | 5161 · Intere... | 108.07           |                  | 254,960.71        |
| Check                                       | 06/07/2024 | LOA... | WV Economic De... | Loan #184-0... | X   | 1135 · WVE...    |                  | 1,758.21         | 253,202.50        |
| Deposit                                     | 06/30/2024 |        |                   | Interest       | X   | 5161 · Intere... | 103.92           |                  | 253,306.42        |
| Total 6020 · Industrial Park Fund Checking  |            |        |                   |                |     |                  | 68,380.89        | 21,098.52        | 253,306.42        |
| <b>TOTAL</b>                                |            |        |                   |                |     |                  | <b>68,380.89</b> | <b>21,098.52</b> | <b>253,306.42</b> |